

DIRECCIÓN GENERAL DE INFRAESTRUCTURA SOCIAL
GRAFICA DE AVANCE FISICO Y FINANCIERO
PROGRAMADO Vs REAL

CONTRATO					
FECHA	SEM 1	SEM 2	SEM 3	SEM 4	SEM 5
17-23 OCT	24-31 OCT	01-07 NOV	08-14 NOV	15-21 NOV	22-30 NOV
SEMANAL	\$74,894.69 7.39%	\$191,037.21 18.85%	\$204,414.88 20.17%	\$207,252.57 20.45%	\$211,306.41 20.85%
ACUMULADO	\$74,894.69 7.39%	\$265,931.90 26.24%	\$470,346.79 46.41%	\$677,599.36 66.86%	\$888,905.77 87.71%
					\$1,013,460.00 100.00%

EJECUTADO REAL					
FECHA	SEM 1	SEM 2	SEM 3	SEM 4	SEM 5
17-23 OCT	24-31 OCT	01-07 NOV	08-14 NOV	15-21 NOV	22-30 NOV
SEMANAL	\$91,122.50 8.99%	\$201,612.50 19.89%	\$222,250.00 21.93%	\$173,037.50 17.07%	\$250,507.50 24.72%
ACUMULADO	\$91,122.50 8.99%	\$292,735.00 28.88%	\$514,985.00 50.81%	\$688,022.50 67.80%	\$938,530.00 92.61%
					\$1,013,460.00 100.00%



No. Y NOMBRE DE LA OBRA : C-000750349 CONSTRUCCION DE PISO FIRME EN VARIAS LOCALIDADES DEL MUNICIPIO DE CAJEME, SONORA.
CONTRATO: SEDESSON-FISE-2017-083.

SUPERVISIÓN DEPENDENCIA
SEDESSON
ING. JERGIO DIAZ PEÑA

SUPERVISIÓN EXTERNA
GAMBOA PROYECTOS DEL YAQUI, S.C.
ING. ROBERTO GAMBOA GARCIA